

P.O. Box 3110, 963 Airport Road  
North Bay, ON P1B 8H1  
705.472.8170, Fax: 705.472.9927

Jay Aspin, Chair

Craig Myles, Director of Education

**Parry Sound Build Committee Meeting**  
Tuesday, November 2, 2021  
Head Office of the Near North District



problem solve around considerations brought forward on placement but expressed a renewed sense of confidence around the size of the building.

Committee Chair Cochrane opened the floor for questions, with none rose. SO Gray was thanked for the report provided.

## **5.2 Parry Sound Building Committee**

Superintendent Graves was invited to speak to this item. Participants were referred to the report and minutes contained in the agenda package. Highlights of the information presented are noted as:

An update was provided on the partial demolition to note the project is over 90% complete, with exterior siding and minimal roof work to be completed. The siding specified for the project was considered an item affected by supply chain issues, and therefore an alternate was selected and the installation is expected to commence this week. Completion of this portion of the JK12 build is expected by November 15th, 2021.

Fire exiting is complete and the fire route around the building has been identified, as there has been a change due to the removal of the north west section of the building. Fire officials will be notified once the project is completed, and an onsite visit with the Fire Dep0 w1.66 1 42is expected by November 15th,

## **7.0 Adjournment**

There being no further business to discuss, on November 2, 2021 the Parry Sound Build Committee stands adjourned at 1:55 PM.

Minutes: JC/GS/km.

---